

SAIPAN ICE

**Saipan Ice & Water Co., Inc.**

P.O BOX 501808, SAIPAN MP 96950

Tel. No. 322-6130, 322-5991

*We Care About Your Health*

No.

**MAINTENANCE WORK ORDER**

CUSTOMER NAME	DYS	DATE	09-06-05
ADDRESS	KAGMAN	CONTRACT REF.	
CONTACT PERSON		TEL. NO.	
Equipment Description: 3,000 GPD			
Visit Frequency	____:Week/Month	Last Microbiology Test Result / Remarks:	
SERVICE REPORT check of RO system			
FINDINGS/COMMENTS: leak on hi-pressure pump during non-operation.			
<b>INSPECTION &amp; MAINTENANCE CHECKLIST</b> (Describe briefly result of inspection and recommendation)			
Anti-scalant Level	3/4	UV Light Unit (s)	
Chlorine Level	0.5 mg/L	Ozonator	OK
Pre-filter	need for replacement	Hardness Reading	18 Gpgy
Post-filter		Feed Water TDS	1531 ppm
Feed Pump Pressure	60 psi	Product Water TDS	42 ppm
Permeate Flow Rate (GPM)	2.3 GPM	Chlorine Reading	0
Reject Flow Rate (GPM)		Others	
Recommendation (indicate particular work done or parts of system inspected): Check the hi-pressure pump, check hardness, TDS, & chlorine & feed H <sub>2</sub> O & RO product. Check flow on level & RO operational pressure			
Time Start	Time Finished	Work Performed by & Signature	Customer Rep. Name, Signature, Date
		Rod de los Reyes	1 9/6



# Saipan Ice & Water Co., Inc.

P. O. Box 501808, Saipan MP 96950 \* Tel. 322-6130/9848/9455

Fax 322-5991 \* E-mail: [spnice@vzpacifica.net](mailto:spnice@vzpacifica.net)

No. \_\_\_\_\_

## MAINTENANCE WORK ORDER

CUSTOMER NAME	DYS	DATE	08-12-05
ADDRESS	KAGMAN	CONTRACT REF.	
CONTACT PERSON		TEL. NO.	

Equipment Description:

3000 GPD

Visit Frequency

Week/Month

Last Microbiology Test Result / Remarks:

SERVICE REPORT

Check The RO System

FINDINGS/COMMENTS:

pre-filter to be replace 10 micron 2 x 10

### INSPECTION & MAINTENANCE CHECKLIST

(Describe briefly result of inspection and recommendation)

Hardness Reading	20 GPG	Chlorine Reading	0
Feed Water TDS	only 200 ppm	RO Membrane	OK
Product Water TDS	32 ppm	RO Pump	OK
Raw Water Tank	Full	RO Operating Pressure	200 PSI
Product Water Tank	Full	Permeate Flow Rate (GPM)	2.3 GPM
Water Softener System		Reject Flow Rate (GPM)	
Pre-filter	OK	UV Light Unit (s)	
Post-filters	OK	Ozonator	OK
Feed Pump Pressure	40 PSI	CTO Filter	
Product Pressure Pump	40 PSI	Water Meter Reading	
Others	flucon level.	Others	

Recommendation (indicate particular work done or parts of system inspected): Check hardness, TDS & Chlorine of feed H<sub>2</sub>O & RO product, check operational pressure of RO machine, check flucon level.

Time Start	Time Finished	Work Performed by & Signature	Customer Rep. Name, Signature, Date
		Rod de los Reyes	



# Saipan Ice & Water Co., Inc.

P. O. Box 501808, Saipan MP 96950 \* Tel. 322-6130/9848/9455

Fax 322-5991 \* E-mail: spnice@vzpacifica.net

No.

## MAINTENANCE WORK ORDER

CUSTOMER NAME	DYS	DATE	08/24/05
ADDRESS	KAGMAN	CONTRACT REF.	
CONTACT PERSON		TEL. NO.	

Equipment Description:

3000 GPD

Visit Frequency

\_\_\_\_\_/Week/Month

Last Microbiology Test Result / Remarks:

SERVICE REPORT

Check RO system (RO unit not function)

FINDINGS/COMMENTS:

no problem on RO system & motor

### INSPECTION & MAINTENANCE CHECKLIST

(Describe briefly result of inspection and recommendation)

Hardness Reading	21 GPG	Chlorine Reading	0
Feed Water TDS	1709 ppm	RO Membrane	OK
Product Water TDS	44 ppm	RO Pump	OK
Raw Water Tank	Full	RO Operating Pressure	20 PSI
Product Water Tank	Full	Permeate Flow Rate (GPM)	2.0 GPM
Water Softener System	OK	Reject Flow Rate (GPM)	
Pre-filter	OK	UV Light Unit (s)	
Post-filters	OK	Ozonator	OK
Feed Pump Pressure	40 PSI	CTO Filter	
Product Pressure Pump	20 PSI	Water Meter Reading	
Others	proton level: full	Others	

Recommendation (indicate particular work done or parts of system inspected):

check RO motor, no problem at the RO unit. Check hardness, TDS, Chlorine & feed H<sub>2</sub>O & RO product. Check operational pressure, proton level.

Time Start

Time Finished

Work Performed by & Signature

Customer Rep. Name, Signature, Date

Modde by

Murphy 8/24/05





# Saipan Ice & Water Co., Inc.

P. O. Box 501808, Saipan MP 96950 \* Tel. 322-6130/9848/9455

Fax 322-5991 \* E-mail: [spnice@vzpacific.net](mailto:spnice@vzpacific.net)

No. \_\_\_\_\_

## MAINTENANCE WORK ORDER

CUSTOMER NAME	DYS	DATE	07807
ADDRESS	Bagman	CONTRACT REF.	
CONTACT PERSON		TEL. NO.	

Equipment Description:

Visit Frequency: \_\_\_\_\_ /Week/Month Last Microbiology Test Result / Remarks:

### SERVICE REPORT

check RO system

### FINDINGS/COMMENTS:

no flocon at injector pump

### INSPECTION & MAINTENANCE CHECKLIST

(Describe briefly result of inspection and recommendation)

Hardness Reading	27 GPG	Chlorine Reading	0
Feed Water TDS	over 2000 ppm	RO Membrane	ok
Product Water TDS	40 ppm	RO Pump	ok
Raw Water Tank	Full	RO Operating Pressure	205 PSI
Product Water Tank	1/4	Permeate Flow Rate (GPM)	2.3 GPM
Water Softener System		Reject Flow Rate (GPM)	
Pre-filter	ok	UV Light Unit (s)	
Post-filters	ok	Ozonator	ok
Feed Pump Pressure	40 PSI	CTO Filter	
Product Pressure Pump	30 PSI	Water Meter Reading	
Others	flocon level full	Others	

Recommendation (indicate particular work done or parts of system inspected):

Check hardness, chlorine & pressure of RO unit & RO flow rate & RO product, flocon level full

Time Start	Time Finished	Work Performed by & Signature	Customer Rep. Name, Signature, Date
		Rod de la Riva	Jeffrey Reyes